

PRESSURE VESSEL
for Any Customer
AnyWhere, USA

ID	Task Name	Duration	Start	Finish	September			November			January			March			May
					8/23	9/13	10/4	10/25	11/15	12/6	12/27	1/17	2/7	2/28	3/21	4/11	5/2
1	Order placed	0 days	Tue 9/22/09	Tue 9/22/09		◆ 9/22											
2	plate material delivery	10 days	Tue 9/22/09	Mon 10/5/09													
3	calcs run	5 days	Thu 9/24/09	Wed 9/30/09													
4	Major material ordered	15 days	Wed 9/30/09	Tue 10/20/09													
5	approval drawings out	0 days	Wed 10/28/09	Wed 10/28/09				◆ 10/28									
6	approval drawing in	14 days	Thu 10/29/09	Tue 11/17/09													
7	cut heads/cones / shell	20 days	Mon 10/26/09	Fri 11/20/09													
8	misc. material ordered	15 days	Mon 11/23/09	Fri 12/11/09													
9	release to shop	0 days	Fri 12/4/09	Fri 12/4/09						◆ 12/4							
10	receive head	25 days	Mon 10/26/09	Fri 11/27/09													
11	receive misc. material	20 days	Mon 11/30/09	Fri 12/25/09													
12	form cone sections	25 days	Mon 11/2/09	Fri 12/4/09													
13	fab nozz., rings,spray sys	10 days	Mon 11/23/09	Fri 12/4/09													
14	roll shell cans	10 days	Mon 11/30/09	Fri 12/11/09													
15	fit up lower cone	20 days	Mon 11/30/09	Fri 12/25/09													
16	fit up upper cone	25 days	Mon 12/21/09	Fri 1/22/10													
17	fit center section	15 days	Mon 1/25/10	Fri 2/12/10													
18	break down / weld / mark	15 days	Mon 2/8/10	Fri 2/26/10													
19	paint / clean	25 days	Mon 2/22/10	Fri 3/26/10													
20	ship	30 days	Mon 3/1/10	Fri 4/9/10													
21	finish shipping	0 days	Fri 4/9/10	Fri 4/9/10													◆ 4/9

Project: PMSC JOB # AM-XXX Customer P.O. # 12345 Date: 11/16/09	Task		Milestone	◆	External Tasks	
	Split		Summary		External Milestone	◆
	Progress		Project Summary		Deadline	↓